CIVIL XPERTS
ISO 9001:2008
CONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

Job No.: CECTC-KRIDL-W.No.02-2016-17 Date: 12.05.2016

TEST REPORT

CLIENT	:	**Assistant Executive Engineer,** Yelahanka Sub Division, BBMP, Bangalore-64.
AGENCY	:	**Technical Manager(West),** KRIDL, BBMP Bangalore.
NAME OF THE WORK	:	Construction of CC road at Manavarthi thota cross roads near anjeneyalu house in ward no. 2 of yelahanka Sub Division.
REFERENCE	:	BBMP/EE(YNK.D)/W.O/61/2016-17 Dated:30.04.2016
SAMPLE ID	:	Cement
SAMPLES SUPPLIED BY	:	AGENCY

The results of the tests conducted on the cement sample are as follows:

Sl.No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 12269-1987
1	a) Initial Setting Time	IS-4031 (Part -5)	150 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5)	390 Minutes	Not More than 600 Minutes
2	Soundness	IS-4031 (Part 3) by the Le-Chatelier method	1 mm	Not more than 10 mm
3	Standard Consistency	IS-4031 (Part -4)	27 %	-

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 90 days from the date of testing.

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

For Civil Expert

Authorised Signature

CIVIL XPERTS
ISO 9001:2008
CONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

Job No.: CECTC-KRIDL-W.No.02-2016-17 Date : 15.05.2016

TEST REPORT ON FINE AGGREGATES (SAND)
IS 383-1970 (RA- 2002)

Client : **Assistant Executive Engineer,** Yelahanka Sub Division, BBMP, Bangalore-64.

Agency : **Technical Manager(West),** KRIDL, BBMP Bangalore.

Name of Work : Construction of CC road at Manavarthi thota cross roads near anjeneyalu house in ward no. 2 of yelahanka Sub Division.

Reference : BBMP/EE(YNK.D)/W.O/61/2016-17 Dated:30.04.2016

Date of Testing : 15.05.2016

Material : Sand Total wt. of aggregates in gms = 1000

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits For Zone-II
10	0	0	0	100	100
4.75	59	5.90	5.90	94.1	90-100
2.36	126	12.60	18.50	81.5	75-100
1.18	148	14.80	33.30	66.7	55-90
600 Micron	278	27.80	61.10	38.9	35-59
300 Micron	268	26.80	87.90	12.1	8-30
150 Micron	78	7.80	95.70	4.3	0-10

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. □ Any Query regarding the report must be reported within 90 days from the date of testing.

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

For Civil Expert
Authorised Signature

CIVIL XPERTS
ISO 9001:2008
CONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

Job No.: CECTC-KRIDL-W.No.02-2016-17 Date: 15.05.2016

TEST RESULTS OF PHYSICAL PROPERTIES OF REINFORCEMENT STEEL

Client	:	**Assistant Executive Engineer,** Yelahanka Sub Division, BBMP, Bangalore-64.
Agency	:	**Technical Manager(West),** KRIDL, BBMP Bangalore.
Name of Work	:	Construction of CC road at Manavarthi thota cross roads near anjeneyalu house in ward no. 2 of yelahanka Sub Division.
Reference	:	BBMP/EE(YNK.D)/W.O/61/2016-17 Dated:30.04.2016
Sample Identification	:	8mm, 10mm, 12mm, 16mm TMT Bars
Technical Reference	:	IS 1786:2008, IS 1608:2005, IS 1599:1985 (Reaffirmed 2006)
Date of test	:	15.05.2016

S.No	Brand	Nominal size (dia in mm)	Mass per metre (kg/metre)	TENSILE STRENGTH		
				0.20 % proof stress/ yield stress ($N/mm^{2)}$	Tensile strength ($N/mm^{2)}$	Elongation, percent on gauge length
1	Fe 500	8	0.396	532	554	15
2	Fe 500	10	0.619	551	572	16
3	Fe 500	12	0.889	575	590	17
4	Fe 500	16	1.575	593	614	18

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing.

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

For Civil Expert

Authorised Signatory

CIVIL XPERTS
ISO 9001:2008
CONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

Job No.: CECTC-KRIDL-W.No.02-2016-17

Date : 15.05.2016

TEST REPORT ON COARSE AGGREGATES
IS 383-1970 (RA- 2002)

Client : **Assistant Executive Engineer,** Yelahanka Sub Division, BBMP, Bangalore-64.

Agency : **Technical Manager(West),** KRIDL, BBMP Bangalore.

Name of Work : Construction of CC road at Manavarthi thota cross roads near anjeneyalu house in ward no. 2 of yelahanka Sub Division.

Reference : BBMP/EE(YNK.D)/W.O/61/2016-17 Dated:30.04.2016

Date of Testing : 15.05.2016

Material : 40mm Aggregates

Total wt. of aggregates in gms = **15000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits
80	0	0	0	100	100
40	314	2.09	2.09	97.91	95-100
20	8276	55.17	57.27	42.73	30-70
10	3314	22.09	79.36	20.64	10-35
4.75	2568	17.12	96.48	3.52	0-5

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 90 days from the date of testing.

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

For Civil Expert

Authorised Signature

CIVIL XPERTS
ISO 9001:2008
CONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

Job No.: CECTC-KRIDL-W.No.02-2016-17 Date : 15.05.2016

TEST REPORT ON COARSE AGGREGATES
IS 383-1970 (RA- 2002)

Client : **Assistant Executive Engineer,** Yelahanka Sub Division, BBMP, Bangalore-64.

Agency : **Technical Manager(West),** KRIDL, BBMP Bangalore.

Name of Work : Construction of CC road at Manavarthi thota cross roads near anjeneyalu house in ward no. 2 of yelahanka Sub Division.

Reference : BBMP/EE(YNK.D)/W.O/61/2016-17 Dated.30.04.2016

Date of Testing : 15.05.2016

Material : 20mm Aggregates

Total wt. of aggregates in gms = **5000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits
40	0	0	0	100	100
20	315	6.3	6.3	93.7	95-100
10	2276	45.5	51.8	48.2	25-55
4.75	2134	42.7	94.5	5.5	0-10

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 90 days from the date of testing.

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

For Civil Expert

Authorised Signature

CIVIL XPERTS
ISO 9001:2008
CONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

Job No.: CECTC-KRIDL-W.No.02-2016-17

Date: 06.06.2016

TEST REPORT ON CONCRETE CUBES

Client : **Assistant Executive Engineer,** Yelahanka Sub Division, BBMP, Bangalore-
Agency : **Technical Manager(West),** KRIDL, BBMP Bangalore.
Name of the work : Construction of CC road at Manavarthi thota cross roads near anjeneyalu house in ward no. 2 of yelahanka Sub Division.
Reference : BBMP/EE(YNK.D)/W.O/61/2016-17 Dated:30.04.2016
Sample ID : Cement Concrete
Size of cubes : 150mmx150mmx150mm
Cross Sectional Area : 22500 mm^2
Technical Reference : IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete : M_{20}
Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	09.05.2016	06.06.2016	8.246	490.2	21.79
2	09.05.2016	06.06.2016	8.344	486.2	21.61
3	09.05.2016	06.06.2016	8.498	500.2	22.23

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing.

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

For Civil Expert

Authorised Signatu...

CIVIL XPERTS
ISO 9001:2008
CONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

Job No.: CECTC-KRIDL-W.No.02-2016-17

Date: 06.06.2016

TEST REPORT ON CONCRETE CUBES

Client : **Assistant Executive Engineer,** Yelahanka Sub Division, BBMP, Bangalore-
Agency : **Technical Manager(West),** KRIDL, BBMP Bangalore.
Name of the work : Construction of CC road at Manavarthi thota cross roads near anjeneyalu house in ward no. 2 of yelahanka Sub Division.
Sample ID : BBMP/EE(YNK.D)/W.O/61/2016-17 Dated:30.04.2016
Sample ID : Cement Concrete
Size of cubes : 150mmx150mmx150mm
Cross Sectional Area : 22500 mm^2
Technical Reference : IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete : M_{20}
Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	09.05.2016	06.06.2016	8.160	550.6	24.47
2	09.05.2016	06.06.2016	8.149	486.7	21.63
3	09.05.2016	06.06.2016	8.257	498.2	22.14

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing.

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

For Civil Expert
Authorised Signature

CIVIL XPERTS
ISO 9001:2008
CONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

Job No.: CECTC-KRIDL-W.No.02-2016-17

Date: 06.06.2016

TEST REPORT ON CONCRETE CUBES

Client : **Assistant Executive Engineer,** Yelahanka Sub Division, BBMP, Bangalore-
Agency : **Technical Manager(West),** KRIDL, BBMP Bangalore.
Name of the work : Construction of CC road at Manavarthi thota cross roads near anjeneyalu house in ward no. 2 of yelahanka Sub Division.
Sample ID : BBMP/EE(YNK.D)/W.O/61/2016-17 Dated:30.04.2016
Sample ID : Cement Concrete
Size of cubes : 150mmx150mmx150mm
Cross Sectional Area : 22500 mm^2
Technical Reference : IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete : M_{20}
Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	09.05.2016	06.06.2016	8.137	524.2	23.30
2	09.05.2016	06.06.2016	8.150	498.2	22.14
3	09.05.2016	06.06.2016	8.167	467.3	20.77

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing.

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

For Civil Expert

Authorised Signature

CIVIL XPERTS
ISO 9001:2008
CONSULTANTS & TESTING CENTER

174, Sri Ranga Complex
Amrutha Nagar Main Road
New Bank Colony, Konanakunte
Bangalore - 560 062.
Mobile : +91 97429 59595
Tele/Fax : 080-2632 2565
E-mail : civilexpertsltd@gmail.com
URL : www.civilexperts.in

NABL ACCREDITED AS PER ISO/IEC 17025:2005

Job No.: CECTC-KRIDL-W.No.02-2016-17 Date: 06.06.2016

TEST REPORT ON CONCRETE CUBES

Client : **Assistant Executive Engineer,** Yelahanka Sub Division, BBMP, Bangalore-
Agency : **Technical Manager(West),** KRIDL, BBMP Bangalore.
Name of the work : Construction of CC road at Manavarthi thota cross roads near anjeneyalu house in ward no. 2 of yelahanka Sub Division.
Sample ID : BBMP/EE(YNK.D)/W.O/61/2016-17 Dated:30.04.2016
Sample ID : Cement Concrete
Size of cubes : 150mmx150mmx150mm
Cross Sectional Area : 22500 mm^2
Technical Reference : IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete : M_{20}
Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	09.05.2016	06.06.2016	8.187	508.6	22.60
2	09.05.2016	06.06.2016	8.176	513.4	22.82
3	09.05.2016	06.06.2016	8.166	521.4	23.17

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing.

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

For Civil Expert
Authorised Signature